

MARYCREST MARATHON
2322 WESTERN AVE.
SOUTH BEND IN.46613
574 233 8375

SEP 5, 2024 5:41 PM

WPLLD LINE LEAK
TEST RESULTS

W 1:UNLEADED

3.0 GAL/HR RESULTS:

LAST TEST:
SEP 5, 2024 5:38PM PASS

NUMBER OF TESTS PASSED
PREV 24 HOURS : 140
SINCE MIDNIGHT : 99

0.20 GAL/HR RESULTS:

SEP	4, 2024	12:07AM	PASS
AUG	4, 2024	7:25AM	PASS
JUL	2, 2024	1:57AM	PASS
JUN	4, 2024	12:33AM	PASS
MAY	4, 2024	1:03AM	PASS
APR	5, 2024	12:27AM	PASS
MAR	3, 2024	1:29AM	PASS
FEB	4, 2024	3:05AM	PASS
JAN	3, 2024	1:19AM	PASS
DEC	2, 2023	7:30AM	PASS

0.10 GAL/HR RESULTS:

APR	7, 2024	1:07AM	PASS
OCT	4, 2023	12:40AM	PASS
MAR	26, 2023	2:19AM	PASS
SEP	21, 2022	12:54AM	PASS
MAR	19, 2022	12:29AM	PASS
SEP	14, 2022	12:25AM	PASS
MAR	9, 2021	11:32PM	PASS
SEP	6, 2021	1:46AM	PASS
MAR	3, 2020	2:59AM	PASS
AUG	21, 2019	3:19AM	PASS

W 3:PREM

3.0 GAL/HR RESULTS:

LAST TEST:
SEP 5, 2024 5:41PM PASS

NUMBER OF TESTS PASSED
PREV 24 HOURS : 147
SINCE MIDNIGHT : 108

0.20 GAL/HR RESULTS:

SEP	3, 2024	6:00AM	PASS
AUG	3, 2024	12:05AM	PASS
JUL	29, 2024	6:13AM	PASS
JUL	1, 2024	11:01PM	PASS
JUN	2, 2024	12:15AM	PASS
MAY	4, 2024	1:09AM	PASS
APR	2, 2024	8:43AM	PASS
MAR	1, 2024	6:35AM	PASS
FEB	2, 2024	6:25AM	PASS
JAN	26, 2024	12:31AM	PASS

0.10 GAL/HR RESULTS:

JUL	30, 2024	1:41AM	PASS
JAN	27, 2024	2:24AM	PASS
JUL	26, 2023	12:38AM	PASS
JAN	19, 2023	12:45AM	PASS
JUL	16, 2022	2:04AM	PASS
JAN	13, 2022	2:01AM	PASS
JUL	13, 2021	5:54AM	PASS
JAN	10, 2021	2:12AM	PASS
JUL	7, 2020	12:59AM	PASS
JAN	3, 2020	1:41AM	PASS

* * * * * END * * * * *

MARYCREST MARATHON
2322 WESTERN AVE.
SOUTH BEND IN.46613
574 233 8375

SEP 5, 2024 5:41 PM

LEAK TEST REPORT

T 1:UNLEADED 1
PROBE SERIAL NUM 237692

TEST STARTING TIME:
SEP 3, 2024 1:00 AM

HEIGHT = 33.5 INCHES
WATER = 0.0 INCHES
TEMP = 73.1 F

TEST LENGTH = 3.0 HRS
STRT VOLUME = 3664.3 GAL
PERCENT VOLUME = 30.8

LEAK TEST RESULTS
RATE = -0.20 GAL/HR
THRS = -0.13 GAL/HR
0.20 GAL/HR TEST FAIL

* * * * * END * * * * *

MARYCREST MARATHON
2322 WESTERN AVE.
SOUTH BEND IN.46613
574 233 8375

SEP 5, 2024 5:41 PM

LEAK TEST REPORT

T 2:UNLEADED 2
PROBE SERIAL NUM 514015

TEST STARTING TIME:
SEP 3, 2024 1:00 AM

HEIGHT = 32.0 INCHES
WATER = 0.0 INCHES
TEMP = 74.9 F

TEST LENGTH = 2.0 HRS
STRT VOLUME = 3431.7 GAL
PERCENT VOLUME = 28.8

LEAK TEST RESULTS
RATE = 0.00 GAL/HR
THRS = -0.13 GAL/HR
0.20 GAL/HR TEST PASS

* * * * * END * * * * *

MARYCREST MARATHON
2322 WESTERN AVE.
SOUTH BEND IN.46613
574 233 8375

SEP 5, 2024 5:41 PM

LEAK TEST REPORT

T 3:PREMIUM
PROBE SERIAL NUM 073336

TEST STARTING TIME:
JAN 15, 2024 1:00 AM

HEIGHT = 30.1 INCHES
WATER = 0.0 INCHES
TEMP = 50.4 F

TEST LENGTH = 2.0 HRS
STRT VOLUME = 3209.4 GAL
PERCENT VOLUME = 27.0

LEAK TEST RESULTS
RATE = 0.00 GAL/HR
THRS = -0.13 GAL/HR
0.20 GAL/HR TEST PASS

* * * * * END * * * * *