

WPLLD LINE LEAK SETUP

W 1:UNLEADED

TYP:2.0/3.0IN FIBERGLASS
2.0IN DIA LEN: 70 FEET
3.0IN DIA LEN: 0 FEET
0.20 GPH TEST: MONTHLY
0.10 GPH TEST: AUTO
SHUTDOWN RATE: 3.0 GPH
T 1:UNLEADED 1
DISPENSE MODE:
STANDARD

PRESSURE OFFSET: 0.0PSI

W 3:PREM

TYP:2.0/3.0IN FIBERGLASS
2.0IN DIA LEN: 62 FEET
3.0IN DIA LEN: 0 FEET
0.20 GPH TEST: MONTHLY
0.10 GPH TEST: AUTO
SHUTDOWN RATE: 3.0 GPH
T 3:PREMIMUM
DISPENSE MODE:
STANDARD

PRESSURE OFFSET: 0.0PSI

LINE LEAK LOCKOUT SETUP

LOCKOUT SCHEDULE

DAILY
START TIME: DISABLED
STOP TIME : DISABLED

LEAK TEST METHOD

TEST DAILY : ALL TANK

START TIME : 1:00 AM
TEST RATE : 0.20 GAL/HR
DURATION : 3 HOURS

TST EARLY STOP:ENABLED

LEAK TEST REPORT FORMAT
ENHANCED