

----- IN-TANK ALARM -----
T 2:UNLEADED 2
DELIVERY NEEDED
JAN 24, 2025 10:48 AM

MARYCREST MARATHON
2322 WESTERN AVE.
SOUTH BEND IN.46613
574 233 8375

JAN 24, 2025 1:34 PM

WPLLD LINE LEAK
TEST RESULTS

W 1:UNLEADED

3.0 GAL/HR RESULTS:

LAST TEST:
JAN 24,2025 1:25PM PASS

NUMBER OF TESTS PASSED
PREV 24 HOURS : 119
SINCE MIDNIGHT : 54

0.20 GAL/HR RESULTS:

JAN	3,2025	1:50AM	PASS
DEC	4,2024	2:11AM	PASS
NOV	4,2024	2:19AM	PASS
OCT	9,2024	10:51PM	PASS
OCT	7,2024	11:59PM	PASS
OCT	1,2024	11:56PM	PASS
SEP	4,2024	12:07AM	PASS
AUG	4,2024	7:25AM	PASS
JUL	2,2024	1:57AM	PASS
JUN	4,2024	12:33AM	PASS

0.10 GAL/HR RESULTS:

OCT	10,2024	12:37AM	PASS
APR	7,2024	1:07AM	PASS
OCT	4,2023	12:40AM	PASS
MAR	26,2023	2:19AM	PASS
SEP	21,2022	12:54AM	PASS
MAR	19,2022	12:29AM	PASS
SEP	14,2021	12:25AM	PASS
MAR	9,2021	11:32PM	PASS
SEP	6,2020	1:46AM	PASS
MAR	3,2020	2:59AM	PASS

W 3:PREM

3.0 GAL/HR RESULTS:

LAST TEST:
JAN 24,2025 1:25PM PASS

NUMBER OF TESTS PASSED
PREV 24 HOURS : 131
SINCE MIDNIGHT : 58

0.20 GAL/HR RESULTS:

JAN	1,2025	12:31PM	PASS
DEC	2,2024	6:09AM	PASS
NOV	2,2024	6:41AM	PASS
OCT	1,2024	11:55PM	PASS
SEP	3,2024	6:00AM	PASS
AUG	3,2024	12:05AM	PASS
JUL	29,2024	6:13AM	PASS
JUL	1,2024	11:01PM	PASS
JUN	2,2024	12:15AM	PASS
MAY	4,2024	1:03AM	PASS

0.10 GAL/HR RESULTS:

JUL	30,2024	1:41AM	PASS
JAN	27,2024	2:24AM	PASS
JUL	26,2023	12:38AM	PASS
JAN	19,2023	12:45AM	PASS
JUL	16,2022	2:04AM	PASS
JAN	13,2022	2:01AM	PASS
JUL	13,2021	5:54AM	PASS
JAN	10,2021	2:12AM	PASS
JUL	7,2020	12:59AM	PASS
JAN	3,2020	1:41AM	PASS

MARYCREST MARATHON
2322 WESTERN AVE.
SOUTH BEND IN.46613
574 233 8375

JAN 24, 2025 1:34 PM

LEAK TEST REPORT

T 1:UNLEADED 1

PROBE SERIAL NUM 23769

TEST STARTING TIME:

JAN 22, 2025 1:00 AM

HEIGHT = 31.9 INCH

WATER = 0.0 INCH

TEMP = 43.7 F

TEST LENGTH = 3.0 H

STRT VOLUME = 3506.5 G

PERCENT VOLUME = 29.

LEAK TEST RESULTS

0.20 GAL/HR TEST INVL

0.20 GAL/HR FLAGS:

PRODUCT LEVEL INCREASE

* * * * * END * * * * *

MARYCREST MARATHON
2322 WESTERN AVE.
SOUTH BEND IN.46613
574 233 8375

JAN 24, 2025 1:34 PM

LEAK TEST REPORT

T 2:UNLEADED 2

PROBE SERIAL NUM 514015

TEST STARTING TIME:

JAN 22, 2025 1:00 AM

HEIGHT = 31.0 INCHES

WATER = 0.0 INCHES

TEMP = 44.4 F

TEST LENGTH = 3.0 HRS

STRT VOLUME = 3372.4 GAL

PERCENT VOLUME = 28.3

LEAK TEST RESULTS

RATE = -4.64 GAL/HR

THRS = -0.13 GAL/HR

0.20 GAL/HR TEST FAIL

* * * * * END * * * * *

MARYCREST MARATHON
2322 WESTERN AVE.
SOUTH BEND IN.46613
574 233 8375

JAN 24, 2025 1:34 PM

LEAK TEST REPORT

T 3:PREMIUM

PROBE SERIAL NUM 073336

TEST STARTING TIME:

JAN 15, 2024 1:00 AM

HEIGHT = 30.1 INCHES

WATER = 0.0 INCHES

TEMP = 50.4 F

TEST LENGTH = 2.0 HRS

STRT VOLUME = 3209.4 GAL

PERCENT VOLUME = 27.0

LEAK TEST RESULTS

RATE = 0.00 GAL/HR

THRS = -0.13 GAL/HR

0.20 GAL/HR TEST PASS

* * * * * END * * * * *