

WPLLD LINE LEAK SETUP

W 1:UNLEADED

TYP:2.0/3.0IN FIBERGLASS
 2.0IN DIA LEN: 70 FEET
 3.0IN DIA LEN: 0 FEET
 0.20 GPH TEST: MONTHLY
 0.10 GPH TEST: AUTO
 SHUTDOWN RATE: 3.0 GPH
 T 1:UNLEADED 1
 DISPENSE MODE:
 STANDARD

PRESSURE OFFSET: 0.0PSI

W 3:PREM

TYP:2.0/3.0IN FIBERGLASS
 2.0IN DIA LEN: 62 FEET
 3.0IN DIA LEN: 0 FEET
 0.20 GPH TEST: MONTHLY
 0.10 GPH TEST: AUTO
 SHUTDOWN RATE: 3.0 GPH
 T 3:PREMIMUM
 DISPENSE MODE:
 STANDARD

PRESSURE OFFSET: 0.0PSI

IN-TANK LEAK DIAGNOSTIC

PROBE DIAGNOSTICS

T 1: PROBE TYPE MAG1

SERIAL NUMBER 237692

GRADIENT = 350.7300

NUM SAMPLES = 4218

C00	1357.3	C01	9043.4
C02	9043.4	C03	9043.4
C04	9043.4	C05	9043.4
C06	9493.6	C07	9493.6
C08	9493.6	C09	9493.6
C10	9493.6	C11	43181.5
C12	27704.9	C13	28219.8
C14	28403.8	C15	28690.9
C16	29021.2	C17	29020.0
C18	43182.3		

IN-TANK LEAK DIAGNOSTIC

PROBE DIAGNOSTICS

T 2: PROBE TYPE MAG1

SERIAL NUMBER 514015

GRADIENT = 350.1800

NUM SAMPLES = 4128

C00	1333.3	C01	6357.0
C02	6357.2	C03	6357.0
C04	6357.2	C05	6357.1
C06	7463.6	C07	7463.6
C08	7463.6	C09	7463.6
C10	7463.6	C11	43389.2
C12	27077.8	C13	27341.0
C14	27832.0	C15	27822.2
C16	28036.1	C17	28037.9
C18	43389.8		

IN-TANK LEAK DIAGNOSTIC

PROBE DIAGNOSTICS

T 3: PROBE TYPE MAG1

SERIAL NUMBER 073336

GRADIENT = 350.7800

NUM SAMPLES = 4229

C00	1384.2	C01	5091.1
C02	5091.1	C03	5091.1
C04	5091.1	C05	5091.1
C06	5195.1	C07	5195.1
C08	5195.1	C09	5195.1
C10	5195.1	C11	45162.7
C12	27732.9	C13	28396.7
C14	28623.9	C15	28697.8
C16	28567.1	C17	28442.5
C18	45163.8		

MARYCREST MARATHON
2322 WESTERN AVE.
SOUTH BEND IN.46613
574 233 8375

MAR 21, 2025 7:48 PM

LEAK TEST REPORT

T 1:UNLEADED 1
PROBE SERIAL NUM 237692

TEST STARTING TIME:
MAR 19, 2025 1:00 AM

HEIGHT = 33.1 INCHES
WATER = 0.0 INCHES

TEST LENGTH = 3.0 HRS
STRT VOLUME = 3666.5 GAL
PERCENT VOLUME = 30.8

START TEMP = 47.8 F
END TEMP = 47.9 F

TEST PERIODS 2-6
0.20 0.98 1.00 1.23
1.54

LEAK TEST RESULTS
RATE = 0.61 GAL/HR
THRS = -0.13 GAL/HR
0.20 GAL/HR TEST INVL

0.20 GAL/HR FLAGS:
PRODUCT LEVEL INCREASE

* * * * * END * * * * *

MARYCREST MARATHON
2322 WESTERN AVE.
SOUTH BEND IN.46613
574 233 8375

MAR 21, 2025 7:48 PM

LEAK TEST REPORT

T 2:UNLEADED 2
PROBE SERIAL NUM 514015

TEST STARTING TIME:
MAR 19, 2025 1:00 AM

HEIGHT = 32.1 INCHES
WATER = 0.0 INCHES

TEST LENGTH = 3.0 HRS
STRT VOLUME = 3511.6 GAL
PERCENT VOLUME = 29.5

START TEMP = 49.9 F
END TEMP = 49.9 F

TEST PERIODS 2-6
0.02 0.05 -0.40 -0.66
-0.48

LEAK TEST RESULTS
RATE = -0.19 GAL/HR
THRS = -0.13 GAL/HR
0.20 GAL/HR TEST FAIL

* * * * * END * * * * *

MARYCREST MARATHON
2322 WESTERN AVE.
SOUTH BEND IN.46613
574 233 8375

MAR 21, 2025 7:48 PM

LEAK TEST REPORT

T 3:PREMIUM
PROBE SERIAL NUM 073336

TEST STARTING TIME:
JAN 15, 2024 1:00 AM

HEIGHT = 30.1 INCHES
WATER = 0.0 INCHES

TEST LENGTH = 2.0 HRS
STRT VOLUME = 3209.4 GAL
PERCENT VOLUME = 27.0

START TEMP = 50.4 F
END TEMP = 50.4 F

TEST PERIODS 2-4
-0.03 -0.00 0.01

LEAK TEST RESULTS
RATE = 0.00 GAL/HR
THRS = -0.13 GAL/HR
0.20 GAL/HR TEST PASS

* * * * * END * * * * *