

TRIENNIAL INSPECTION

Facility Name: QUICK MART

Test Date: 05/29/2025

Facility Address: 1606 CASSOPOLIS STREET ELKHART IN ...

Facility ID: 264

OVERFILL PREVENTION EQUIPMENT INSPECTION

Tank ID #	T1	T3	T4			
Product	Rul	DSL	Kerosene			
Tank Volume (gallons)	12032	10000	6000			
Tank Diameter (Inches)	96	96	96			
Calculated 90% Level (Inches)	80.75	80.75	80.75			
Calculated 95% Level (Inches)	86.5	86.5	86.5			

Automatic Shutoff Device (Flapper Valve) Inspection

Measured Shutoff Level (Inches)	80.75	80.75	80.75			
Drop tube removed from tank?	YES	YES	YES			
Drop tube and float mechanism free of debris?	YES	YES	YES			
Float moves freely and poppet moves into flow path?	YES	YES	YES			
Bypass valve in drop tube open and unblocked?	N/A	N/A	N/A			
Flapper valve adjusted to shut off flow at 95% capacity?	No	NO	NO			
INSPECTION RESULT	PASS	PASS	PASS			

Overfill Alarm Inspection

Electronic device and probe operating properly?						
Alarm activates at 90% of tank capacity?						
Alarm is heard and seen from tank fueling area?						
INSPECTION RESULT						

Comments

ASD level set to 90% for T1, T3, & T4

Technician Name: Andrew Bakker

Dispatch # 7650

B&K Equipment completes testing and inspections per recommended practices of PEI RP1200-19