

AUTOMATIC TANK GAUGE FUNCTIONALITY TEST

Facility Name:	Marathon
Address:	831 E Colfax Ave
City, State, Zip Code:	South Bend, IN, 46617
Facility I.D. #:	15294

Owner:	RA Colfax Property LLC
Address:	4232 W Ridgeway Dr
City, State, Zip Code:	La Porte, IN, 46350
Phone #:	

This procedure is to determine whether the automatic tank guage (ATG) is operating properly. See PEI/RPI200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.					
Tank Number	1	2	3	4	
Product Stored	Regular 1	Regular 2	Regular 3	Premium	
ATG Brand and Model	TS 550 Evo	TS 550 Evo	TS 550 Evo	TS 550 Evo	
1. Tank Volume, gallons	4,000	4,000	4,000	6,000	
2. Tank Diameter, inches	64	64	64	96	
3. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced?	Yes	Yes	Yes	Yes	
4. Float moves freely on the stem without binding?	Yes	Yes	Yes	Yes	
5. Fuel float level agrees with the value programmed into the console?	Yes	Yes	Yes	Yes	
6. Water float level agrees with the value programmed into the console?	Yes	Yes	Yes	Yes	
7. Inch level from bottom of stem when 90% alarm is triggered.	54	54	54	81	
8. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge?	Yes	Yes	Yes	Yes	
9. Inch level from the bottom when the water float first triggers an alarm.	2	2	2	2	
10. Inch level at which the water float alarm activates corresponds with value programmed in the gauge?	Yes	Yes	Yes	Yes	
If any answers in Lines 3, 4, 5, or 6 are "No," the system has failed the test.					
Test Results	Pass	Pass	Pass	Pass	

Comment :

Tester's Name : Josh Rider

Tester's Signature :

