

AUTOMATIC TANK GAUGE FUNCTIONALITY TEST

Facility Name: Shell	Owner: JP Food Mart Inc
Address: 2005 W Memorial Dr	Address: 10881 Harbor Bay Dr
City, State, Zip Code: Muncie, IN 47302	City, State, Zip Code: Fortville, IN 46040
Facility I.D. #: 2247	Phone #:

This procedure is to determine whether the automatic tank gauge (ATG) is operating properly. See PEI/RP1200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.

Tank Number	1	2	3		
Product Stored	Regular	Premium	Kerosene		
ATG Brand and Model	TLS 350	TLS 350	TLS 350		
1. Tank Volume, gallons	10,000	6,000	2,000		
2. Tank Diameter, inches	92	92	72		
3. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced?	Yes ☐	Yes ☐	Yes ☐		
4. Float moves freely on the stem without binding?	Yes ☐	Yes ☐	Yes ☐		
5. Fuel float level agrees with the value programmed into the console?	Yes ☐	Yes ☐	Yes ☐		
6. Water float level agrees with the value programmed into the console?	Yes ☐	Yes ☐	Yes ☐		
7. Inch level from bottom of stem when 90% alarm is triggered.	78	78	64		
8. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge?	Yes ☐	Yes ☐	Yes ☐		
9. Inch level from the bottom when the water float first triggers an alarm.	2	2	2		
10. Inch level at which the water float alarm activates corresponds with value programmed in the gauge?	Yes ☐	Yes ☐	Yes ☐		
If any answers in Lines 3, 4, 5, or 6 are "No," the system has failed the test.					
Test Results	Pass ☐	Pass ☐	Pass ☐		

Comment:

Tester's Name : Josh Rider

Tester's Signature :

