

AUTOMATIC TANK GAUGE FUNCTIONALITY TEST

Facility Name:	Citgo
Address:	421 N Olive St
City, State, Zip Code:	South Bend, IN, 46628
Facility I.D. #:	14296

Owner:	R&A Olive Property LLC
Address:	51324 Colleen Ct
City, State, Zip Code:	Granger, IN, 46530
Phone #:	

This procedure is to determine whether the automatic tank gauge (ATG) is operating properly. See PEI/RP1200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.

Tank Number	1	2			
Product Stored	Regular	Premium			
ATG Brand and Model	TLS 350	TLS 350			
1. Tank Volume, gallons	14,881	5,089			
2. Tank Diameter, inches	96	96			
3. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced?	Yes ☐	Yes ☐	☐	☐	☐
4. Float moves freely on the stem without binding?	Yes ☐	Yes ☐	☐	☐	☐
5. Fuel float level agrees with the value programmed into the console?	Yes ☐	Yes ☐	☐	☐	☐
6. Water float level agrees with the value programmed into the console?	Yes ☐	Yes ☐	☐	☐	☐
7. Inch level from bottom of stem when 90% alarm is triggered.	81	81			
8. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge?	Yes ☐	Yes ☐	☐	☐	☐
9. Inch level from the bottom when the water float first triggers an alarm.	2	2			
10. Inch level at which the water float alarm activates corresponds with value programmed in the gauge?	Yes ☐	Yes ☐	☐	☐	☐
If any answers in Lines 3, 4, 5, or 6 are "No," the system has failed the test.					
Test Results	Pass ☐	Pass ☐	☐	☐	☐

Comment: ATG is programmed for 90.5" tanks but is set for 95%.

Tester's Name : Josh Rider

Tester's Signature :

