

UST OVERFILL EQUIPMENT INSPECTION AUTOMATIC SHUTOFF DEVICE AND BALL FLOAT VALVE

Facility Name:	Valero	Owner:	Valero
Address:	603 Colescott St	Address:	603 Colescott St
City, State, Zip Code:	Shelbyville, IN 46176	City, State, Zip Code:	Shelbyville, IN 46176
Facility I.D. #:	13403	Phone #:	13403

This data sheet is for inspecting automatic shutoff devices and ball float valves. See PEI/RP1200 Section 7 for inspection procedures.

Product Grade	Regular	Premium				
Tank Number	1	2				
Tank Volume, gallons	10,000	4,000				
Tank Diameter, inches	96	96				
Overfill Prevention Device Brand	OPW	OPW				
Type of Overfill Device	ASD	ASD				

AUTOMATIC SHUTOFF DEVICE INSPECTION

1. Drop tube removed from tank?	Yes	Yes				
2. Drop tube and float mechanisms free of debris?	Yes	Yes				
3. Float moves freely without binding and poppet moves into flow path?	Yes	Yes				
4. Bypass valve in the drop tube open and free of blockage (if present)?	Yes	Yes				
5. Flapper adjusted to shut off flow at 95% capacity?*	Yes	Yes				
6. Is Ball Float Present?						
7. Measured Auto Shut-Off Level						

A "No" to any item in Lines 1-5 indicates a test failure.

BALL FLOAT VALVE INSPECTION

1. Tank top fittings vapor- tight and leak-free?						
2. Ball float cage free of debris?						
3. Ball free of holes and cracks and moves freely in cage?						
4. Vent hole in pipe open and near top of tank?						
5. Ball float pipe proper length to restrict flow at 90% capacity?*						
6. Ball Float removed from the tank?						
7. Ball Float Level						

A "No" to any item in Lines 1-5 indicates a test failure.

Test Results	Pass	Pass				
--------------	------	------	--	--	--	--

Comment: ASD ' s are set to shut off at 90%.

* Use manufacturer's suggested procedure for determining if automatic shutoff device will shut off flow at 95% capacity.

** Use manufacturer's suggested procedure for determining if flow restriction device will restrict flow at 90% capacity.

Tester's Name : Josh Rider

Tester's Signature : 