

**HYDROSTATIC SPILL BUCKET  
 (HSB) INTEGRITY TEST  
 DATA SHEET**

|                        |                     |
|------------------------|---------------------|
| <b>DATE AND TIME</b>   | 1/10/22 - 0800/1000 |
| <b>WEATHER</b>         | 14 - Cloudy         |
| <b>COLLECT/INVOICE</b> | Collected           |
| <b>CLIENT E-MAIL</b>   |                     |

**Test Location Information**

|                |                   |
|----------------|-------------------|
| PC # and WO #  |                   |
| Name and FID # | GoLo - FID # 7606 |
| Address        | 3479 Georgia St.  |
| City/State/Zip | Gary, IN 46409    |
| Contact        |                   |
| Phone          |                   |

**Testing Company Information**

|                |                      |
|----------------|----------------------|
| Name           | Midwest Tank Testing |
| Address        | 316 W. Indiana Ave.  |
| City/State/Zip | Chesterton, IN 46304 |
| Phone          | 800-975-1436         |

**Technician Information**

|        |           |
|--------|-----------|
| Name   | Adam Case |
| Cert # | 27-1160   |

**HYDROSTATIC SPILL BUCKET (HSB) INTEGRITY TEST**

This procedure is to test the leak integrity of single and double walled spill buckets. See PEI/RP1200 Section 6.2 for hydrostatic test method.

|                                                                                                                                         |                            |                            |  |  |  |  |  |  |
|-----------------------------------------------------------------------------------------------------------------------------------------|----------------------------|----------------------------|--|--|--|--|--|--|
| Tank #                                                                                                                                  | 1                          | 2                          |  |  |  |  |  |  |
| Product Stored                                                                                                                          | Regular                    | Premium                    |  |  |  |  |  |  |
| Manufacturer                                                                                                                            | OPW                        | OPW                        |  |  |  |  |  |  |
| Construction<br>(Single Wall/Double Wall)                                                                                               | Single                     | Single                     |  |  |  |  |  |  |
| Test Type<br>(Single Wall/Double Wall)                                                                                                  | HYDROST.<br>SINGLE<br>WALL | HYDROST.<br>SINGLE<br>WALL |  |  |  |  |  |  |
| Spill Bucket Type<br>(Product/Vapor)                                                                                                    | Product                    | Product                    |  |  |  |  |  |  |
| Liquid and Debris Removed From Spill<br>Bucket? (All liquids & debris must be<br>disposed of properly) (Yes/No)                         | Yes                        | Yes                        |  |  |  |  |  |  |
| Visual Inspection (No cracks, loose parts<br>or separation of bucket from the fill pipe)<br>If fail, omit hydrostatic test. (Pass/Fail) | Pass                       | Pass                       |  |  |  |  |  |  |
| Tank Riser Cap Included In Test?<br>(Yes, No, N/A)                                                                                      | Yes                        | Yes                        |  |  |  |  |  |  |
| Drain Valve Included In Test?<br>(Yes, No, N/A)                                                                                         | Yes                        | Yes                        |  |  |  |  |  |  |
| Starting Water Level (inches)                                                                                                           | 12                         | 12                         |  |  |  |  |  |  |
| Test Start Time                                                                                                                         | 8:15 AM                    | 8:15 AM                    |  |  |  |  |  |  |
| Ending Water Level (inches)                                                                                                             | 12                         | 12                         |  |  |  |  |  |  |
| Test End Time                                                                                                                           | 9:15 AM                    | 9:15 AM                    |  |  |  |  |  |  |
| Test Period (minutes)                                                                                                                   | 60                         | 60                         |  |  |  |  |  |  |
| Water Level Change (inches)                                                                                                             | 0                          | 0                          |  |  |  |  |  |  |

Pass/Fail Criteria: Must pass visual inspection. Hydrostatic: Water level drop of less than 1/8"

|                          |      |      |  |  |  |  |  |  |
|--------------------------|------|------|--|--|--|--|--|--|
| Test Results (Pass/Fail) | Pass | Pass |  |  |  |  |  |  |
|--------------------------|------|------|--|--|--|--|--|--|

Comments: