

TRIENNIAL INSPECTION

Facility Name: GO LO
 Facility Address: 3479 GEORGIA STREET GARY IN 46409
 Facility ID: 7606

Test Date: 06/27/2025

SPILL CONTAINER INTEGRITY TESTING

Product	Rul	PUL						
Test Type	Initial	Initial						
Clean of liquid/debris	YES	YES						
VISUAL INSPECTION	PASS	PASS						
Test Start Time	9:00	9:00						
Test End Time	10:00	10:00						
Starting Water Level (inches)	10	9						
Ending Water Level (inches)	10	9						
Water Level Change (inches)	0	0						
HYDROSTATIC TEST RESULT	PASS	PASS						
Double wall	NO	NO						
Vacuum Test Length (minutes)								
Starting Inches of Water								
Ending Inches of Water								
VACUUM TEST RESULT								

Comments

Technician Name: Ben Porter

Dispatch # 7719

B&K Equipment completes testing and inspections per recommended practices of PEI RP1200-19