



5296 Breakers Way, Carmel, IN 46033

 www.tanksdata.com
 tanksdata@gmail.com
 (317)-300-6065

Date

5/6/25

AUTOMATIC TANK GAUGE FUNCTIONALITY TEST

Facility Name:	Quik Mart Citgo	Owner:	Meet, Inc.
Address:	4700 Broadway	Address:	4700 Broadway
City, State, Zip Code:	Gary, IN 46408	City, State, Zip Code:	Gary, IN 46408
Facility I.D. #:	11505	Phone #:	

This procedure is to determine whether the automatic tank gauge (ATG) is operating properly. See PEI/RPI200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.

Tank Number	1	2				
Product Stored	Regular	Premium				
ATG Brand and Model	TLS 350	TLS 350				
1. Tank Volume, gallons	15,000	6,000				
2. Tank Diameter, inches	92	92				
3. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced?	Yes	Yes				
4. Float moves freely on the stem without binding?	Yes	Yes				
5. Fuel float level agrees with the value programmed into the console?	Yes	Yes				
6. Water float level agrees with the value programmed into the console?	Yes	Yes				
7. Inch level from bottom of stem when 90% alarm is triggered.	77	77				
8. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge?	Yes	Yes				
9. Inch level from the bottom when the water float first triggers an alarm.	2	2				
10. Inch level at which the water float alarm activates corresponds with value programmed in the gauge?	Yes	Yes				
If any answers in Lines 3, 4, 5, or 6 are "No," the system has failed the test.						
Test Results	Pass	Pass				

Comment :

Tester's Name : Josh Rider

Tester's Signature : 