

HYDROSTATIC SPILL BUCKET INTEGRITY TEST

SINGLE- AND DOUBLE-WALLED VACUUM TEST METHOD

Facility Name:	Quik Mart Citgo	Owner:	Meet, Inc.
Address:	4700 Broadway	Address:	4700 Broadway
City, State, Zip Code:	Gary, IN 46408	City, State, Zip Code:	Gary, IN 46408
Facility I.D. #:	11505	Phone #:	

This procedure is to test the leak integrity of single- and double-walled spill buckets. See PEI/RP1200 Section 6.2 for hydrostatic test method, Section 6.3 for single-walled vacuum test method and Section 6.4 for double-walled vacuum test method.

Tank Number	1	2					
Product Stored	Regular	Premium					
Spill Bucket Capacity	5 gal	5 gal					
Manufacturer	OPW	OPW					
Construction	SW	SW					
Test Type	Hydrostatic	Hydrostatic					
Spill Bucket Type	Product	Product					
Liquid and debris removed from spill bucket?	Yes	Yes					
Visual Inspection (No cracks, loose parts or separation of the bucket from the fill pipe.)	Pass	Pass					
Tank riser cap included in test?	Yes	Yes					
Drain valve included in test?	Yes	Yes					
Starting Level	11"	11"					
Test Start Time	1:25pm	1:35pm					
Ending Level	11"	8"					
Test End Time	2:25pm	2:35pm					
Test Period	1 Hr	1 Hr					
Level Change	0	-3"					
Pass/fail criteria: Must pass visual inspection. Hydrostatic: Water level drop of less than 1/8 inch; Vacuum single-walled only: Maintain at least 26 inches water column; Vacuum double-walled: maintain at least 12 inches water column							
Test Results	Pass	Fail					

Comments:

Tester's Name : Josh Rider

Tester's Signature : 