

ANNUAL OPERATIONAL TESTING REPORT

Facility Name: MERRILLVILLE CITGO/ROOP PETROLEUM INC Test Date: 06/20/2024

Facility Address: 6101 BROADWAY MERRILLVILLE IN 46410

Facility ID: 9858

ATG INSPECTION - CONTROLLER							
ATG Visual and Audible Alarm	Verify System Configuration	Test Battery Backup	Verify Positive Shutdown				
PASS	PASS	PASS	N/A				

ATG INSPECTION – PROBES								
Tank #	T1	T2	T3	T4				
Product	Regular w	Regular E	Premiu	m Diesel				
Probe activates with a float mechanism?	PASS	PASS	PASS	PASS				
Cables are free of kinks	PASS	PASS	PASS	PASS				
Alarm Operates	PASS	PASS	PASS	PASS				
Alarm Communicates with Controller	PASS	PASS	PASS	PASS				
Floats Move Freely	PASS	PASS	PASS	PASS				
Shaft not damaged or bent	PASS	PASS	PASS	PASS				

Comments		

Technician Signature:

Technician Name: Seamus Polanski

Dispatch # 403715

B&K Equipment completes testing and inspections per recommended practices of PEI RP1200-19