

TRIENNIAL INSPECTION

Facility Name: Merrillville prince mobil
Facility Address: 6851 Broadway, Merrillville, IN, USA
Facility ID: 22613

Test Date: 09/20/2023

SPILL CONTAINER INTEGRITY TESTING

Product	RUL S	RUL N	PUL					
Test Type	Initial	Initial	Initial					
Clean of liquid/debris	YES	YES	YES					
VISUAL INSPECTION	PASS	PASS	PASS					
Test Start Time	9:00	9:00	9:00					
Test End Time	10:00	10:00	10:00					
Starting Water Level (inches)	14	14	14					
Ending Water Level (inches)	14	14	14					
Water Level Change (inches)	0	0	0					
HYDROSTATIC TEST RESULT	PASS	PASS	PASS					
Double wall	NO	NO	NO					
Vacuum Test Length (minutes)								
Starting Inches of Water								
Ending Inches of Water								
VACUUM TEST RESULT								

Comments

Technician Name: Seamus Polanski
Dispatch # 335820

Technician Signature:



B&K Equipment completes testing and inspections per recommended practices of PEI RP1200-19