



Spill Bucket/Containment Sump Integrity Hydrostatic Test

Owner Name:	GPM	Date:	2/28/25	Work Order #:	229919
Facility Name:	GPM #25305	Facility ID#			
Address:	26395 SR 2 W	Testing Company:	R. W. Mercer Co.	Kalamazoo	269-321-2280
City, State, Zip Code:	South Bend, IN 46619	Tester:	Curtis Colizzi	Certification #:	C35862

All testing procedures follow the guide lines put forth in PEI/RP1200.

Containment Number	1	2	3	4	5	6	7	8
Containment Type	Spill_Bucket	Spill_Bucket	Spill_Bucket	Spill_Bucket				
Containment ID	REGULAR	DIESEL	PREMIUM	KERO				
Manufacturer								
Construction	Double-Wall	Single-Wall	Double-Wall	Double-Wall				
Test Type	Hydrostatic	Hydrostatic	Hydrostatic	Hydrostatic				
Spill bucket Type	Product	Product	Product	Product				
Spill bucket capacity	5	5	5	5				
Liquid and debris removed	Yes	Yes	Yes	Yes				
Passes Visual inspection (No cracks, loose parts or separation of the containment)	Yes	Yes	Yes	Yes				
Tank riser cap included in test?	Yes	Yes	Yes	Yes				
Drain valve included in test	No	No	Yes	No				
Containment depth	12	11	11	12				
Height from bottom to top of highest penetration	9	7	8	9				
Starting Water Level	12	11	11	12				
Test start time	10:15	10:20	10:30	10:45				
Ending Water Level	12	11	11	12				
Test end time	11:15	11:20	11:30	11:45				
Test Period	1:00	1:00	1:00	1:00				
Water Level Change	0	0	0	0				

Pass/fail criteria: Must pass a visual inspection and the water level drop must be less than 1/8 inch for containment to pass

Test Results	Pass	Pass	Pass	Pass				
---------------------	------	------	------	------	--	--	--	--

Comments:

Tester's Name (print): Curtis Colizzi

Tester's Signature: Curtis Colizzi