

BROTHERS EXPRESS

1245 S MAIN

ELKHART IN

05/25/2025

6:29 PM

SCALD TEST REPORT

UNLEAD 12033.0 GAL

UNLEADED

LEAK TEST 0.200 GPH
LEAK THRESHOLD 0.100 GPH
INTERVAL 18.0
VOL QUALIFY 0.0%
TEST STARTED 1:34 AM
TEST STARTED 05/25/2025
STATUS 1000.02
TEST ENDED 5:07 AM
TEST ENDED 05/25/2025

SLOPE -0.013 GAL/HR
TEST RESULT PASSED
SLOPE EQUALS CALCULATED
LEAK RATE

DIESEL 10153.0 GAL

DIESEL

LEAK TEST 0.200 GPH
LEAK THRESHOLD 0.100 GPH
INTERVAL 18.0
VOL QUALIFY 0.0%
TEST STARTED 4:13 PM
TEST STARTED 05/25/2025
STATUS 1.02
TEST ENDED 6:22 PM
TEST ENDED 05/25/2025

SLOPE -0.004 GAL/HR
TEST RESULT PASSED
SLOPE EQUALS CALCULATED
LEAK RATE

PREMIUM 12033.0 GAL

PREMIUM

LEAK TEST 0.200 GPH
LEAK THRESHOLD 0.100 GPH
INTERVAL 18.0
VOL QUALIFY 0.0%
TEST STARTED 4:11 AM
TEST STARTED 05/25/2025
STATUS 8000.02
TEST ENDED 6:18 AM
TEST ENDED 05/25/2025

SLOPE -0.019 GAL/HR
TEST RESULT PASSED
SLOPE EQUALS CALCULATED
LEAK RATE

BROTHERS EXPRESS

1245 S MAIN

ELKHART IN

05/25/2025

6:29 PM

LEAK TEST REPORT

UNLEAD 12033.0 GAL

UNLEADED

END TIME 12:32 AM
END DATE 09/04/2019
TEST RESULT ABORTED
REASON DISPENSE

DIESEL 10153.0 GAL

DIESEL

LEAK TEST 0.200 GPH
LEAK THRESHOLD 0.100 GPH
CONFIDENCE LEVEL 95.0%
TEST STARTED 12:30 AM
TEST STARTED 09/04/2019
END TIME 5:14 AM
END DATE 09/04/2019
LEVEL 30.6 IN
GROSS 2789.3 GAL
TEMP 73.2 F
TEST RESULT PASSED

PREMIUM 12033.0 GAL

PREMIUM

LEAK TEST 0.200 GPH
LEAK THRESHOLD 0.100 GPH
CONFIDENCE LEVEL 95.0%
TEST STARTED 12:30 AM
TEST STARTED 09/04/2019
END TIME 5:44 AM
END DATE 09/04/2019
LEVEL 24.9 IN
GROSS 2516.0 GAL
TEMP 73.9 F
TEST RESULT PASSED