

UNIVERSITY MARATHON
111 IRELAND RD
SOUTH BEND IN
574-291-3283

SEP 5, 2024 3:05 PM

LIQUID STATUS

SEP 5, 2024 3:05 PM

L 1:UNLEADED STP SUMP
FUEL ALARM

L 2:PREMIUM STP SUMP
FUEL ALARM

L 3:DIESEL STP SUMP
FUEL ALARM

L 4:UNLEADED INTERSTICE
SENSOR NORMAL

L 5:PREM-DSL INTERSTICE
SENSOR NORMAL

* * * * * END * * * * *

UNIVERSITY MARATHON
111 IRELAND RD
SOUTH BEND IN
574-291-3283

SEP 5, 2024 3:05 PM

LEAK TEST REPORT

T 1:UNLEADED
PROBE SERIAL NUM 850746

TEST STARTING TIME:
SEP 5, 2024 1:00 AM

HEIGHT = 49.6 INCHES
WATER = 0.0 INCHES
TEMP = 70.8 F

TEST LENGTH = 2.0 HRS
STRT VOLUME = 7773.8 GAL
PERCENT VOLUME = 51.7

LEAK TEST RESULTS
RATE = -11.66 GAL/HR
THRS = -0.13 GAL/HR
0.20 GAL/HR TEST FAIL

* * * * * END * * * * *

UNIVERSITY MARATHON
111 IRELAND RD
SOUTH BEND IN
574-291-3283

SEP 5, 2024 3:05 PM

LEAK TEST REPORT

T 2:PREMIUM
PROBE SERIAL NUM 850747

TEST STARTING TIME:
SEP 5, 2024 1:00 AM

HEIGHT = 33.7 INCHES
WATER = 0.0 INCHES
TEMP = 73.5 F

TEST LENGTH = 2.0 HRS
STRT VOLUME = 1253.9 GAL
PERCENT VOLUME = 31.0

LEAK TEST RESULTS
RATE = 0.08 GAL/HR
THRS = -0.13 GAL/HR
0.20 GAL/HR TEST PASS

* * * * * END * * * * *

UNIVERSITY MARATHON
111 IRELAND RD
SOUTH BEND IN
574-291-3283

SEP 5, 2024 3:05 PM

LEAK TEST REPORT

T 3:DIESEL
PROBE SERIAL NUM 850745

TEST STARTING TIME:
JAN 14, 2022 1:00 AM

HEIGHT = 33.2 INCHES
WATER = 0.0 INCHES
TEMP = 49.7 F

TEST LENGTH = 2.0 HRS
STRT VOLUME = 2432.0 GAL
PERCENT VOLUME = 30.8

LEAK TEST RESULTS
RATE = -0.00 GAL/HR
THRS = -0.13 GAL/HR
0.20 GAL/HR TEST PASS

* * * * * END * * * * *